

EAST OCEAN VIEW SERVICE AREA (PS 88) PHASE 3 - VRA

Project Manager: Gabriel Phelps, 664-6737
Consultant: CDM Smith, Todd Smith
Construction Inspector: Thomas King
Supervisor: Calvin Lillard

Project Scope: Design and construction of 3000 LF of new water main and 3000 LF of new sanitary sewer.

PROJECT BUDGET: \$ 2,497,447

PROJECT STATUS:

Planning: 100% complete
Design: 100% complete
Construction: 99% complete

PROJECT SCHEDULE:

Design Completion: Fall 2014
Construction Start: Summer 2015
Construction Completion: Fall 2016

CONTRACT:

Advertised: October 2014
Awarded: November 2014
Contractor: T.A. Sheets
Contract Amount: \$2,497,447

COMMUNITY CONNECTION:

Civic League: East Ocean View
Ward/Super ward: 5/6
Ocean view Task Force: G. Phelps

NOTES: Attended Civil League on 5/5/16.

Last updated: 10/2016

