

FAIRMOUNT PARK PS 18 PH. 13B, WATER & SANITARY SEWER REPLACEMENT -VRA

Project Manager: Dan Riley, 664-6740
Consultant: Hazen & Sawyer,
 Alan Davis, 312-9135
Construction Inspector: Melisa Barry, 613-2835
Supervisor: Mike Gillikin, 646-2835

Project Scope: Evaluation, design and construction of water and sanitary sewer systems.

PROJECT BUDGET: \$3,449,016

PROJECT STATUS:

Planning: 100% complete
 Design: 100% complete
 Construction: 40% complete

PROJECT SCHEDULE:

Design Completion: Summer 2015
 Construction Start: Spring 2016
 Construction Completion: Fall 2017

CONTRACT:

Advertised: Summer 2015
 Awarded: Fall 2015
 Contractor: Peters and White
 Contract Amount: \$3,449,016

COMMUNITY CONNECTION:

Civic League: Fairmount Park/Kent Park
 Ward/Super ward: 3,7
 Fairmount Park Task Force: D. Riley

NOTES: Updates sent to Task Force meetings that occur the 2nd Thursday of every other month.
 Last updated: 10/2016

