

# WEST OLNEY ROAD WATER AND SEWER REPLACEMENT

**Project Manager:** Leticia Quejada, 664-6768  
**Consultant:** N/A  
**Construction Inspector:** Melisa Barry, 613-9225  
**Supervisor:** Calvin Lillard, 813-5451

**Project Scope:** Sewer mains along North & South sides of Olney Road from Granby Street to Duke Street and water mains from Boush Street to Duke Street.

**PROJECT BUDGET:** \$781,725 (Construction)

## PROJECT STATUS:

Planning: 100% complete  
Design: N/A  
Construction: 25% complete

## PROJECT SCHEDULE:

Construction Start: Summer 2016  
Construction Completion: Spring 2017

## CONTRACT:

Awarded: April 2016  
Contractor: Innerview

Contract Amount: \$781,725

## COMMUNITY CONNECTION:

Civic Leagues: Downtown  
Ward/Superward: 2/6

**NOTES:** Project bulletins are distributed bi-weekly. Held community information meeting - June 9, 2016  
Last Updated 10/2016

