

FAIRMOUNT PARK PS 18 PH. 14A, WATER & SANITARY SEWER REPLACEMENT -VRA

Project Manager: Dan Riley, 664-6740
Consultant: Hazen & Sawyer,
 Alan Davis, 312-9135
Construction Inspector: Melisa Barry, 613-2835
Supervisor: Mike Gillikin, 646-2835

Project Scope: Evaluation, design and construction of water and sanitary sewer systems.

PROJECT BUDGET: \$5,000,000

PROJECT STATUS:
 Planning: 100% complete
 Design: 95% complete
 Construction: 0% complete

PROJECT SCHEDULE:
 Design Completion: Fall 2016
 Construction Start: Summer 2017
 Construction Completion: Fall 2018

CONTRACT:
 Advertised: Fall 2016
 Awarded: Fall 2016
 Contractor: TBD
 Contract Amount: TBD

COMMUNITY CONNECTION:
 Civic League: Fairmount Park/Kent Park
 Ward/Super ward: 3,7
 Fairmount Park Task Force: D. Riley

NOTES: Updates sent to Task Force meetings that occur the 2nd Thursday of every other month.
 Last updated: 10/2016

