

# GRANBY STREET DECORATIVE LIGHTING

## PROJECT TEAM

Project Manager: Oliver Love (664-4635)  
Construction Inspector: Clark Ray  
Construction Manager: Tim McCrane  
Design Team: Via Architects  
Contractor: Centennial Contractors

**PROJECT DESCRIPTION:** Providing community benefits towards economic vitality and workforce development by planning, design and construction of decorative fluted poles and electrical infrastructure to support seasonal lighting



**PROJECT BUDGET:** \$800,000

## PROJECT STATUS

Planning: 100% Complete  
Design: 100% Complete  
Construction: 95% Complete

## PROJECT SCHEDULE

Design Completion: 2015  
Start of Construction: Fall 2015  
Construction Completion: April 2016 (expanded locations under construction)

## COMMUNITY CONNECTION

Civic League: Downtown Norfolk Council  
Ward / Superward: 2 / 6

**UPDATE:** New stations #12, #13 and #14 near "The Main" hotel/conference center on Granby Street are complete. Location #10 remains on-hold. Maintenance is performed by Dept of Public Works. Completed 3 arches in the 100 and 200 block of Granby Street bringing the total to 12 arches.

**LAST UPDATE:** February 1, 2017

PROJECT NO: 14010

