

37TH STREET WATER TREATMENT PLANT, PHASE 3 UPGRADES

Project Manager: Lenny Matthews, 664-6735
Consultant: CH2MHILL Doug Noffsinger, 273-8829
Construction Inspector: Encore, Marty Landry, 630-1340

Project Scope: This is phase three of a three-phase project. The work includes a new filter building, new UV building, modifications to the sedimentation basin clearwell and the Intermediate Pump Station, a new settled water pump station, and repairs/replacement to various concrete structures, a roof, electrical gear, and gate frames at the rapid mix basin.

PROJECT STATUS:

Planning: 100% complete
Design: 100 % complete
Construction: 93% complete (through 07/31/16)

PROJECT SCHEDULE:

Design Completion: Spring 2013
Construction Start: March 10, 2014
Construction Completion: October 23, 2016 (through CO #3)

CONTRACT:

Advertised: June 9, 2013
Awarded: Winter 2014
Adjusted: PC Construction
Contract Amount: (Through \$24,440,555 CO #3)

COMMUNITY CONNECTION:

Civic League: Lamberts Point
Ward/Super ward: 2, 6
Ghent Task Force

NOTES:

Last updated: 08/2016

