

# 37TH STREET WATER TREATMENT PLANT, PHASE 3 UPGRADES

**Project Manager:** Lenny Matthews, 664-6735  
**Consultant:** CH2MHILL Doug Noffsinger, 273-8829  
**Construction Inspector:** Encore, Marty Landry, 630-1340

**Project Scope:** This is phase three of a three-phase project. The work includes a new filter building, new UV building, modifications to the sedimentation basin clearwell and the Intermediate Pump Station, a new settled water pump station, and repairs/replacement to various concrete structures, a roof, electrical gear, and gate frames at the rapid mix basin.

## **PROJECT STATUS:**

Planning: 100% complete  
Design: 100 % complete  
Construction: 98% complete (through 09/30/16)

## **PROJECT SCHEDULE:**

Design Completion: Spring 2013  
Construction Start: March 10, 2014  
Construction Completion: October 23, 2016 (through CO #3)

## **CONTRACT:**

Advertised: June 9, 2013  
Awarded: Winter 2014  
Adjusted: PC Construction  
Contract Amount: (Through CO #3) \$24,440,555

## **COMMUNITY CONNECTION:**

Civic League: Lamberts Point  
Ward/Super ward: 2, 6  
Ghent Task Force

## **NOTES:**

Last updated: 10/2016

