

HAMPTON BOULEVARD 24" WATER MAIN REPLACEMENT, SECTION IIIA AND IIIB

Project Manager: Kevin Frederick, 664-6734
Consultant: Brown and Caldwell 518-2400
Construction Inspector: Gary Kimber, 646-1659
Supervisor: Calvin Lillard, 813-5451

Project Scope: Design and construction of approximately 4300 LF of new 24" ductile iron water transmission main

PROJECT BUDGET: \$324,000 (Design)
\$5,300,000 (Construction)

PROJECT STATUS

Planning: 100% complete
Design: 100% complete
Construction: 2% complete

Project Schedule

Design Completion: Spring 2015
Construction Start: Summer 2016
Construction Completion: Winter (1st Quarter 2018)

CONTRACT:

Advertised: February 7, 2016
Awarded: June 1, 2016
Contractor: TA Sheets, General Contractors Inc.
Contract Amount: \$5,269,856

COMMUNITY CONNECTION:

Civic League: Lochaven, Meadowbrook, North Meadowbrook
Ward/Super ward: 1, 6
Public Meeting: July 14, 2016

NOTES: Construction activity began Mid September 2016. Utility exploratory work is in progress. Communication with area stakeholders is ongoing. Project updates provided by e-mail twice monthly.

Last updated: 10/2016

