

# WEST OCEAN VIEW/NORTHSIDE WATER AND SANITARY SEWER REPLACEMENT PUMP STATION 15, PHASE 3 -VRA

**Project Manager:** Kevin Frederick, 664-6734  
**Consultant:** OBG, 431-2966  
**Construction Inspector:** Jose Arocho, 518-5575  
**Supervisor:** Calvin Lillard, 813-5451

**Project Scope:** Evaluation, design, and construction of replacement and rehabilitation of existing water and sanitary sewer lines.

**PROJECT BUDGET:** Approximately \$1,450,000

**PROJECT STATUS:**

Planning: 100% complete  
Design: 100% complete  
Construction: 99% complete

**PROJECT SCHEDULE:**

Design Completion: Fall 2014  
Construction Start: Summer 2015  
Construction Completion: Spring 2016

**CONTRACT:**

Advertised: November 23, 2014  
Awarded: March 30, 2015  
Contractor: Tidewater Utility Construction, Inc.  
Contract Amount: \$1,412,721

**COMMUNITY CONNECTION:**

Civic Leagues: West Ocean View, Northside  
Ward/Superward: I,5  
Ocean View Task Force: D. Speer

**NOTES:** All punch list items are completed. Final pavement restoration of Maple Avenue by Public Works is in progress.

Last updated: 10/2016

