

VIRGINIAN DRIVE 16" WATER TRANSMISSION MAIN

Project Manager: David Speer, 664-6724
Consultant: RK & K/Dave Plum, 498-4123
Construction Inspector: Michael Gomes, 390-7535
Supervisor: Calvin Lillard, 813-5451

Project Scope: Design and construction of 2,500 LF of new replacement 16" water main.

PROJECT BUDGET: \$892,104

PROJECT STATUS:

Planning: 100% complete
Design: 100% complete
Construction: 100% complete

PROJECT SCHEDULE:

Design Completion: Spring 2015
Construction Start: Fall 2015
Construction Completion: Summer 2016

CONTRACT:

Advertised: Spring 2015
Awarded: Fall 2015
Contractor: T.A. Sheets
Contract Amount: \$892,104

COMMUNITY CONNECTION:

Civic League: Suburban Acres
Ward/Super ward: 2,3/6

NOTES: Spoke at July 2016 Civic League meeting.

Last updated: 10/2016

