

# EAST OCEAN VIEW SERVICE AREA (PS 88) PHASE 4 - VRA

**Project Manager:** Gabriel Phelps, 664-6737  
**Consultant:** CDM Smith, Todd Smith  
**Construction Inspector:** Thomas King  
**Supervisor:** Calvin Lillard

**Project Scope:** Design and construction of 2500 LF of new water main and 2500 LF of new sanitary sewer.

**PROJECT BUDGET:** \$ 1,500,000 (estimated)

**PROJECT STATUS:**

Planning: 100% complete  
Design: 100% complete  
Construction: 0% complete

**PROJECT SCHEDULE:**

Design Completion: Summer 2016  
Construction Start: Winter 2017  
Construction Completion: Fall 2017

**CONTRACT:**

Advertised: July 10, 2016  
Awarded: N/A  
Contractor: N/A  
Contract Amount: N/A

**COMMUNITY CONNECTION:**

Civic League: East Ocean View  
Ward/Super ward: 5/6  
Ocean view Task Force: G. Phelps

**NOTES:** Bid Opening on 8/23/16  
Last updated: 10/2016

