

BAYVIEW WATER AND SEWER REPLACEMENT PUMP STATION 17, PHASE 9- VRA

Project Manager: Rick Dempsey, 664-6719
Consultant: Gannett Fleming, Inc.
Construction Inspector: Rhonda Wyda, 651-8433
Supervisor: Lawrence Paulmino 646-4219

Project Scope: Construct new sanitary sewer and water mains.

PROJECT BUDGET: \$2,000,000

PROJECT STATUS:

Planning: 100% complete
Design: 0% complete
Construction: 0% complete

PROJECT SCHEDULE:

Design Completion: Summer 2017
Construction Start: Winter 2017/2018
Construction Completion: Winter 2018/2019

CONTRACT:

Advertised: TBD
Awarded: TBD
Contractor: TBD
Contract Amount: TBD

COMMUNITY CONNECTION:

Civic League: Bayview
Ward/Super ward: 5

NOTES:

Attended civic league meeting November 2016
Project Bulletin sent September 2016
Last updated: 10/2016

