

# NORFOLK AIRPORT 20-INCH WATER FEED

**Project Manager:** Selo Qejvani, 664-6773  
**Consultant:** Hazen  
**Construction Inspector:** TBD  
**Supervisor:** TBD

**Project Scope:** Installation of 1700 LF of 20-inch water main

**PROJECT BUDGET:** \$1,500,000

## PROJECT STATUS

Planning: 90% complete  
Design: 0% complete  
Construction: 0% complete

## Project Schedule

Design Completion: Winter 2016/17  
Construction Start: Spring 2017  
Construction Completion: Summer 2017

## CONTRACT:

Advertised: TBD  
Awarded: TBD  
Contractor: TBD  
Contract Amount: TBD

## COMMUNITY CONNECTION:

Civic League: N/A  
Ward/Super ward: 4, 7

**NOTES:** Design – Build approach.

Last updated: 10/2016

