

MILLER STORE ROAD 20-INCH WATER MAIN

Project Manager: Selo Qejvani, 664-6773
Consultant: Parsons Brinckerhoff
Construction Inspector: Mike Gomes 390-7535
Supervisor: Calvin Lillard, 813-5451

Project Scope: Installation of 2500 LF of 20-inch water main

PROJECT BUDGET: \$1,500,000

PROJECT STATUS

Planning: 100% complete
Design: 60% complete
Construction: 0% complete

Project Schedule

Design Completion: Summer 2016
Construction Start: Fall 2016
Construction Completion: Summer 2017

CONTRACT:

Advertised: TBD
Awarded: TBD
Contractor: TBD
Contract Amount: TBD

COMMUNITY CONNECTION:

Civic League: N/A
Ward/Super ward: 4, 7

NOTES: TO#3: Design-Build Approach: \$199,652; TO#3A: Design-Bid-Build Approach (Specs, 2 x Easement Plats, NSRR Tie-in Permit, Bid Services, Additional SUE Field Work) (Estimate \$130,000)

Last updated: 10/2016

