

MOORES BRIDGES WTP ANNUAL CONSTRUCTION CONTRACT FOR TANK PAINTING

Project Manager: Lenny Matthews, 664-6735
Consultant: CDM Smith
Project Scope: Tank Painting projects at Moores Bridges WTP.

PROJECT BUDGET:

WO #1 \$1,280,250.00 FY15
WO #2 \$4,992,000.00 FY16

PROJECT STATUS:

Planning: 100% complete
Design: 100% Complete
Construction: WO #1 32% Complete (Through 06/31/16)
WO #2 73% Complete (Through 08/31/16)

PROJECT SCHEDULE:

Design Completion: Winter 2015
Construction Start NTP: September 14, 2015
Construction Completion:
WO #1 March 27, 2017
WO #2 November 2016

CONTRACT:

Advertised: March 22, 2015
Awarded: June 17, 2015
Contractor: T.A. Sheets
Contract Amount WO#1: \$1,280,250.00
WO #2 \$4,992,000.00

COMMUNITY CONNECTION:

Civic League: N/A

NOTES:

Last updated: 10/2016

