

LAKE PRINCE PUMP STATION FLOOD PROTECTION

Project Manager: Gabriel Phelps, 664-6737
Consultant: Whitman, Reardon & Associates, LLP
Construction Inspector: Whitman, Reardon & Associates, LLP
Supervisor: Mike Gillikin, 823-1042

Project Scope: Upgraded pumps, motors, and related equipment and improvements to the structure that will protect the pump station from periodic flooding. Project includes a fiber optic communications cable through Western Branch Reservoir to the WB Pump Station.

PROJECT BUDGET: \$3,632,763

PROJECT STATUS:

Planning: 100% complete
Design: 100% complete
Construction: 25% complete

PROJECT SCHEDULE:

Design Completion: Fall 2014
Construction Start: Spring 2016 (site and structural only)
Construction Completion: May 2017

CONTRACT:

Advertise: Winter 2015
Award: Summer 2015
Contractor: T.A. Sheets General Contractors, Inc.
Contract Amount: \$3,072,800

COMMUNITY CONNECTION: The project site is located in Suffolk. Pump station is off-line. Dominion Virginia Power substation will be replaced at the same time.

Last updated: 10/2016

