

FAIRMOUNT PARK PS 18 PH. 13A, WATER & SANITARY SEWER REPLACEMENT - VRA

Project Manager: Dan Riley, 664-6740
Consultant: Hazen & Sawyer,
Alan Davis, 312-9135
Construction Inspector: Melisa Barry, 613-2835
Supervisor: Mike Gillikin, 646-2835

Project Scope: Evaluation, design and construction of water and sanitary sewer systems.

PROJECT BUDGET: \$3,997,985

PROJECT STATUS:

Planning: 100% complete
Design: 100% complete
Construction: 99% complete

PROJECT SCHEDULE:

Design Completion: Summer 2014
Construction Start: Spring 2015
Construction Completion: Summer 2016

CONTRACT:

Advertised: Summer 2014
Awarded: Fall 2014
Contractor: Gaston Brothers
Contract Amount: \$3,997,985

COMMUNITY CONNECTION:

Civic League: Fairmount Park/Kent Park
Ward/Super ward: 3,7
Fairmount Park Task Force: D. Riley

NOTES: Updates sent to Task Force meetings that occur the 2nd Thursday of every month.

Last updated: 10/2016

