

# BARRAUD PARK PUMP STATION 153 SERVICE AREA PHASE 2 (VRA)

**Project Manager:** Selo Qejvani, 664-6773  
**Consultant:** Clark Nexsen  
**Construction Inspector:** Jamal Dean, 621-5216  
**Supervisor:** Lawrence Paulmino, 646-4219

**Project Scope:** Sewer gravity main and water main replacement.

**PROJECT BUDGET:** \$3,800,000

## **PROJECT STATUS**

Planning: 100% complete  
Design: 99% complete  
Construction: 10% complete

## **Project Schedule**

Design Completion: Fall 2015  
Construction Start: Summer 2016  
Construction Completion: Spring 2017

## **CONTRACT:**

Advertised: March 2, 2016  
Awarded: April 15, 2016  
Contractor: Gaston Brothers Utilities  
Contract Amount: \$4,263,004

## **COMMUNITY CONNECTION:**

Civic League: Barraud Park  
Ward/Super ward: 3, 7

**NOTES:** Bruce's Park Civic League Meeting on Thursday, October 27 and Barraud Park Civic League Meeting on Tuesday, October 11, 2016.  
Project bulletin: Work begins in early summer of 2016 and ends in late summer of 2017 (NTP: Aug 8, 2016)

PW Pavement & Curb Cut Ramps Contributions: \$134,030  
Last updated: 10/2016

