

MONTICELLO SEWER PUMP STATION #4 REPLACEMENT

Project Manager: Leticia Quejada, 664-6768
Consultant: RK & K 926-4588
Construction Inspector: TBD
Supervisor: TBD

Project Scope: Design and construction for the replacement and relocation of Sewer Pump Station No. 4 and replacement of sewer main 16th street between Monticello Avenue and Armistead Avenue.

PROJECT BUDGET: \$136,600 (Design)
\$2,300,000 (Construction)

PROJECT STATUS:
Planning: 100% complete
Design: 100% complete
0% complete

PROJECT SCHEDULE:
Design Completion: Summer 2016
Construction Start: Winter 2016/2017
Construction Completion: Winter 2017/2018

CONTRACT:
Advertised: Fall 2016
Awarded: TBD
Contractor: TBD
Contract Amount: TBD

COMMUNITY CONNECTION:
Civic Leagues: N/A
Ward/Superward: 4/7

NOTES: Plans are being brought to bid ready status.
Last Updated 10/2016

